

**Southern Alberta Transmission Reinforcement (SATR)
Construction Milestones Status Report – Q3 2012**

Project & Area	Construction Milestone Measure	Status
Stage 1 - SW		
Peigan – South Calgary 240 kV line	500 MW of generation forecast in Pincher Creek / Peigan region	Milestone Met
Stage 1 - SE		
West Brooks to Medicine Hat 2 to Sub D	Any wind forecast in the Burdett / Medicine Hat area	Milestone Met
Stage 2 – SW		
Crowsnest Interconnection from Goose Lake	600 MW of generation forecast in the Pincher Creek area	Milestone Met
Goose Lake to Sub C 240 kV line	Any wind forecast in the Goose Lake – Sub C – Sub D – MATL areas	Milestone Met
Sub C to MATL 240 kV line		Milestone Met
Sub C to Sub D 240 kV line		Milestone Met
Stage 2 - SE		
System modifications in Blackie, Ware Junction and Empress Areas	400 MW of generation forecast in the Burdett, Medicine Hat and Empress areas combined or studies indicating overloading or voltage problems in the SE	Milestone Met
Stage 3 - SE		
Ware Junction to Langdon 240 kV line	Studies indicating overloading in the SE Alberta's 240 kV network	Studies In Progress
Studies Update: None to report for current period		
Facility Application Directives: The AESO directed the TFO to prepare facility applications for Stage 1 and Stage 2 projects on May 5, 2009 and on January 8, 2010, respectively. The AESO will direct the TFO to proceed with Stage 3 as that schedule progresses.		
Other Information: Data as at July 30, 2012		